

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

1. PROJECT IDENTIFIERS

Reporting Period:	Through June 30, 2001
Program Sponsors:	DOE High Energy Physics Division/NSF Physics Division
DOE/NSF Program Manager:	T. Toohig, (301) 903-4115, timothy.toohig@science.doe.gov
DOE/NSF Associate Program Manager:	M. Goldberg, (703) 306-1894, mgoldber@nsf.gov
Operations Office:	Chicago Operations Office/Fermi Area Office
DOE/NSF Project Manager:	J. Yeck, (630) 840-2530, jim.yeck@ch.doe.gov

2. PROJECT DESCRIPTION

The Department of Energy (DOE) and the National Science Foundation (NSF) have signed agreements committing to collaboration in the construction of the Large Hadron Collider (LHC) at CERN (European Laboratory for Particle Physics) and two of its associated detectors. The U.S. fabrication effort will be carried out at, or under the supervision of, U.S. universities and national laboratories under the terms and conditions described in the International Collaboration Agreement (Agreement) and its Accelerator and Experiments Protocols. The U.S. LHC Construction Project is defined by the goods and services to be provided to CERN under the terms of the Agreement between DOE, NSF, and CERN. These goods and services include DOE contributions to the LHC accelerator, and DOE and NSF contributions to the ATLAS (A Toroidal LHC Apparatus) and CMS (Compact Muon Solenoid) experiments.

The DOE contribution to the LHC accelerator consists of items provided by DOE National Laboratories and CERN direct purchases from U.S. industrial firms. The scope of these contributions is addressed in the Accelerator Protocol and described in detail in an Implementing Arrangement between the collaborating DOE National Laboratories and CERN. The DOE and NSF contributions to the ATLAS and CMS detectors consist of items supplied by the collaborating U.S. universities and DOE National Laboratories. The scope of these contributions is addressed in the Experiments Protocol and described in detail in Memoranda of Understanding for collaboration on construction of each experiment.

The U.S. LHC Construction Project includes the U.S. ATLAS, U.S. CMS, and U.S. LHC Accelerator projects. This report summarizes the overall status of the U.S. LHC Construction Project effort and includes more detailed status information on each sub-project. Additional information can be accessed at the following web sites:

U.S. LHC Project - http://www.hep.net/doe-hep/lhc.html	
LHC Project - http://www.lhc.cern.ch/	U.S. LHC Accelerator - http://www.td.fnal.gov/
ATLAS - http://atlasinfo.cern.ch/Atlas/Welcome.html	U.S. ATLAS - http://www.usatlas.bnl.gov/
CMS - http://cmsinfo.cern.ch/Welcome.html	U.S. CMS - http://uscms.fnal.gov/

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

3. PROJECT MANAGER'S NARRATIVE HIGHLIGHTS

The current list of DOE/NSF project reviews and status meetings is provided below:

<u>U.S. LHC Construction Project</u>	<u>Event</u>	<u>Date</u>
U.S. CMS Detector	DOE/NSF Review	May 8-10, 2001
U.S. LHC Accelerator	DOE/NSF Review	May 13-14, 2001
U.S. ATLAS Detector	Quarterly Status Meeting	June 20, 2001
U.S. LHC Accelerator	Quarterly Status Meeting	August 29, 2001
U.S. CMS Detector	Quarterly Status Meeting	August 30, 2001
U.S. ATLAS Detector	DOE/NSF Review	September 20, 2001
U.S. CMS Detector	DOE/NSF Review	November 15, 2001
U.S. LHC Accelerator	DOE Review	December 4-5, 2001

The results of these activities are documented in formal reports and meeting notes. The U.S. CMS and ATLAS projects submit monthly reports and the U.S. LHC Accelerator project submits a quarterly report. Current performance data is summarized in the following tables:

Table 3.1, Schedule Performance Indices

	Planned Complete (BCWS/BAC)	Actual Complete (BCWP/BAC)	Schedule Performance (BCWP/BCWS)
U.S. ATLAS	49.3%	48.6%	99%
U.S. CMS	65%	56%	86%
U.S. LHC Accelerator	68%	65%	95%

Table 3.2, Contingency Status (in thousands of dollars)

	Total Project Cost (TPC)	Budget at Completion (BAC)	Contingency	Budgeted Cost of Work Performed (BCWP)	Remaining Work to be Performed (BAC-BCWP)	Contingency/ (BAC-BCWP)
US ATLAS	163,750	133,812	29,938	65,054	68,758	44%
US CMS	167,250	138,826	28,424	77,785	61,041	47%
US Accelerator	110,000	103,196	6,804	66,700	36,496	19%

Table 3.3, Cost & Schedule Performance (in thousands of dollars) Indices

	Cumulative Costs to Date						Costs at Completion		
	Budgeted Cost		Actual Cost	Variance		Cost	Revised		
	Work Scheduled	Work Performed		Schedule	Cost		Budgeted	Estimate	Variance
U.S. ATLAS	66,015	65,054	64,777	-961	277	163,750	163,750		0
U.S. CMS	90,328	77,785	69,873	-12543	7912	167,250	167,250		0
U.S. LHC Accelerator	69,851	66,700	65,934	-3151	766	110,000	110,000		0
CERN Invoices	23327	23327	23327	0	0	90,000	90,000		0
U.S. LHC Total	249,521	232,866	223,911	-16655	8955	531,000	531,000		0

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

4. PROJECT MANAGER'S ASSESSMENT

The U.S. projects continue to meet their goals and are reliable and influential partners in the construction of the ATLAS and CMS detectors and the LHC machine.

Cost – Cost performance is good as material contracts are typically below estimates and labor costs continue to track close to plans. Each project maintains an adequate level of contingency, although the present EAC for the U.S. LHC Accelerator project indicates a contingency level that is of minor concern. Favorable changes in cost variance for the Accelerator project have been achieved through recent rebaselining of the BNL and FNAL programs. Rebaselining is also in process for the LBNL program which is presently undergoing review by the US LHC Accelerator Project Office, with particular focus on the cryogenic feedbox system .

The U.S. LHC Accelerator project office has been actively and aggressively addressing the contingency concern through careful revision of the estimate to complete for all three Lab's activities. Change control and review has been exercised by the project office and Inter-Lab Steering Committee to rebaseline superconducting cable tests and dipole magnet work at BNL; absorber, luminosity instrumentation and cryogenic feedbox work at LBNL; IR quad work at FNAL and accelerator physics work across Labs. Presently the LBNL cryo feedbox rebaseline proposal has been sent back for further review. Present Obligation Profile projections for FY02, as compared to expected FY02 funding, may necessitate adjustment of CERN Direct Payment funding profile to mitigate a potential shortfall.

The U.S. CMS contingency situation has remained steady, and the project is carefully monitoring apparent divergence of costs in the Endcap Muon (EMU) subsystem. The project is reviewing cost growth in this system, and there will be a Quarterly Status Meeting at UCLA this week, where EMU production is to get underway, to further address this issue.

The U.S. ATLAS project continues to carefully manage contingency, and is undertaking a sensitivity analysis for each subsystem to re-confirm realistic contingency estimates. The project has been directed to review Technical Coordination efforts to date, to validate any further use of contingency in that important area.

Schedule - Schedule performance is measured through milestone completion and by earned value. These measurements indicate that schedule progress is slightly behind plans averaging about ninety-three percent of the baseline plan, indicating no major slippages in schedule. The total U.S. LHC Project is fifty-seven percent complete, based on earned value. CERN expects to complete construction of the LHC in 2005 and initiate collider commissioning in 2006. Current CERN schedule calls for first collisions in April 2006 and first physics in August 2006. The U.S. schedules are consistent with this goal.

CERN has been working with experiments to agree on a revised schedule, and this has been adopted by US CMS for present planning purposes. Once CMS officially adopts this schedule, US CMS will initiate a change request that will reflect this version and adjust US CMS milestones accordingly. The US CMS Project Office is tracking this schedule and ascertaining

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001

U.S. Large Hadron Collider Construction Project

potential cost impacts on the project, to better plan installation and commissioning as well as project completion. U.S. ATLAS is updating the baseline schedule and float for each subsystem to reflect new CERN required delivery dates, based on the new CERN schedule and maintaining the project completion date of September 2005.

Technical – Good technical progress continues across the project, and we remain confident that the U.S. deliverables to CERN can be realized with the planned funding. The U.S. LHC Construction Project deliverables are accepted by CERN and approved by the DOE/NSF Joint Oversight Group. We expect to provide additional items to CERN, within the approved funding, should cost performance be favorable.

Important milestones are being met. The Accelerator project has begun Interaction Region quad production assembly and made the decision that the U.S. Project will not include RF region quadrupoles. U.S. CMS Hadron Calorimeter barrel wedges for half the barrel have been installed with scintillator tiles, and are being moved to the CMS surface building for assembly. U.S. ATLAS has delivered the Liquid Argon Calorimeter Barrel Cryostat to CERN. Additional technical Project highlights are given in section 5, and shown in the photos

ISSUES

LHC Schedules – CERN has agreed on a new schedule for the machine, with the ring closed/cold by 12/05, first collisions/pilot run starting 4/06, followed by a 3 month shutdown and first physics starting 8/06. Both experiments are revising and reworking initial detector configuration and installation plans with the goal of initial detectors ready for first collisions and complete detectors (with staging options) ready for the first physics run. ATLAS is completing a detailed, multi-phased installation scenario taking into account the delay in the availability of the underground cavern. CMS is planning and identifying resource issues associated with moving more assembly, testing and installation activities from the underground to the surface facility. DOE and NSF staff continue to closely monitor this planning activity.

ATLAS and CMS Resources– Estimates of the resources required to complete the experiments exceed the funding currently identified, as discussed at the April '01 Resource Review Board (RRB) meeting. Funding shortfalls are driven by several factors: various institutes not meeting their original commitments, improved estimates of the funding required to complete the detectors, cost overruns on core items, exchange rate problems, and (mainly for CMS) civil construction delays. At the RRB meeting, both collaborations and CERN indicated that they will work with the international Funding Agencies to seek additional resources, or develop appropriate work-around plans for completing the detectors. CMS and ATLAS are currently ~50% complete. Experiment and civil construction cost status will be presented to the CERN Council and further addressed in December 2001.

Radiation Hard Electronics - Significant challenges remain in the development of radiation hard electronics for the ATLAS and CMS experiments including production yields and limited vendor options. Export license and dual-use technology issues are additional complications.

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

5. NARRATIVE SUMMARY

5.1 U.S. ATLAS CONSTRUCTION PROJECT


ATLAS International – ATLAS project and technical management have nearly completed a major effort to re-baseline the various schedules (sub-detector, infrastructure and common projects) to meet new installation dates. Start of installation could be as early as February 2003, when UX15 cavern should be finished. ATLAS Week was held at BNL in June 2001, with a major focus on Technical Coordination and Integration. Other ATLAS highlights are summarized below:

- Point 1 surface buildings (control, gas, cooling and ventilation) have been handed over to CERN; primary cooling towers and detector 66 kV electrical substation are commissioned.
- Technical cavern USA15 and its access shaft are almost finished; main cavern wall and vault concreting is proceeding and further main cavern excavation will continue in August 2001.
- Two new types of internal ATLAS reviews are in place (Production Advancement and System Overviews), and have been conducted for some detector subsystems.
- Tile Calorimeter module construction is well advanced, with over 50% of the modules ready, and new ones arriving monthly at CERN.

U.S. ATLAS - The overall project, as of June 30, 2001, was actually 51.6 percent complete versus the 52.4 percent planned. A DOE/NSF Quarterly Status Meeting was held at Brookhaven National Laboratory on June 20, 2001. The U.S. Collaboration continues to make good technical progress, with no major technical issues identified. Costs have been controlled such that contingency as a fraction of cost to go has not been reduced. Most U.S. ATLAS subsystems are currently in production, and strong progress has been reported in the area of radiation-hard electronics. Schedule status indicates that U.S. ATLAS should meet ATLAS need dates for U.S. deliverables. Listed below are project highlights:

- Silicon Strip System Production Readiness Review for the Integrated Circuit (IC) electronics was passed; first production ICs should arrive in August.
- Transition Radiation Tracker Mechanics: Six modules are completed at Indiana, seven modules completed at Duke, and eight modules in production.
- Liquid Argon Calorimeter Barrel Cryostat arrived at CERN; signal feedthrough production is on schedule and HV feedthrough parts are nearly ready for shipment to CERN.
- Tile Calorimeter module construction is going well in the U.S, and 26 modules (out of 36 assembled mechanically) have been instrumented, tested, and shipped to CERN.
- Muon Spectrometer Monitored Drift Tube chamber sites have started retooling for the next chamber series; delivery of parts for tube and base chamber construction, and tube production, has been ahead of need and off the critical path.
- Trigger/DAQ User requirements and design documents are being reviewed. and the level 1-level 2 interface document is being updated; computer architecture evaluation and feedback of useful timing information to the offline developers is progressing.


Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project



Left- The ATLAS liquid argon calorimeter barrel cryostat after arrival at CERN from Japan. It was fabricated by Kawasaki Heavy Industries Ltd., managed and under contract from Brookhaven National Laboratory (BNL) as part of the U.S. ATLAS Project.

This cryostat, an important U.S. deliverable, consists of two concentric cylinders made of aluminium: the outer vacuum vessel, 5.5 m in diameter and 7 m long, and the inner cold vessel which will contain the electromagnetic barrel calorimeter immersed in liquid argon. The cryostat is now located in building 180 where it will be equipped with 64 feed-throughs which serve for the passage of 122,880 electrical lines which will carry the signals of the calorimeter.

Right- The ATLAS Inner Detector Semi-Conductor Tracker (SCT) group passed an important milestone when the barrel system test performance was reviewed. The picture shows 15 SCT barrel modules at CERN, where tests supported by the University of California-Santa Cruz indicated that the design of the barrel module meets the electrical performance requirements of ATLAS.



The four barrel production clusters in the U.S, Japan, Scandinavia, and UK have all built several modules and are now preparing their infrastructure and tooling for mass-production of more than 2000 modules

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

5.2 U.S. CMS CONSTRUCTION PROJECT

CMS International – CMS project managers and coordinators are finalizing schedule milestones for the revised baseline that addresses constraints concerning availability of the underground experiment cavern. Ready for installation milestones are being introduced to decouple pre-assembly of major items from their use in the master assembly sequence, assuming delivery of experiment and service caverns in mid-2004. Shrinkage of the underground window will likely lead to cabling and commissioning defining CMS critical path, rather than mechanical assembly. Other CMS highlights are summarized below:

- Largest single CMS element, inner vacuum tank which will house CMS magnet superconducting coil and support inner detectors, arrived at Point 5.
- Construction of surface buildings (cooling, ventilation and gas) is progressing well, with hand-off to CERN in July, 2001.
- Digging of pillar between USC5 and UXC5 is finished and concreting has started.
- Hadron Calorimeter Readout Box was approved for manufacture after resolution of technical integration issues; PNPI and IHEP sites started pre-production of Muon CSC chambers.

U.S. CMS – The overall project, as of June 30, 2001, was actually 56 percent complete versus the 65 percent planned. A DOE/NSF full review was conducted May 8-10, 2001 at Fermilab. U.S. CMS is performing well with respect to technical and cost goals, while schedule remains a closely monitored issue. Progress is being made with calorimeter and muon system electronics on the critical path affecting further production of some items. A DOE/NSF Quarterly status meeting is scheduled to be held on August 30, 2001 at UCLA, a site with responsibilities for electronics and muon systems. Listed below are project highlights:

- Production of the Muon Cathode Strip Chamber (CSC) panels is going ahead at the rate and at the cost estimated in the WBS cost estimate (over 50% complete), and production of CSC chambers at Fermilab is proceeding well.
- The first Hadron Calorimeter (HCAL) half barrel at CERN is being reassembled in the CMS Surface Building-SX5; insertion of the optics into the first barrel wedges was completed at CERN as planned, and U.S. production of the HCAL Barrel scintillator tiles is on schedule;
- A muon trigger electronics voltage regulator issue has been addressed by finding a suitable commercial device, which should remove the low voltage board from the critical path; the DAQ effort continues essentially on budget and on schedule.
- Forward Pixel effort is now moving from R&D to prototyping, and has defined construction milestones through to completion.
- Assembly and installation of major sections of the CMS magnet end-cap steel yoke (U.S. Common Project) assemblies has been completed.
- Set-up and debugging of the Silicon Tracker module gantry system at Fermilab for automated production has made substantial progress, and planning for additional assembly facilities at UC-Santa Barbara is underway.

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project



Above- U.S. CMS team from Fermilab and University of Rochester at CERN, after completing installation of the Hadron calorimeter (HCAL) scintillation tiles into the barrel wedges at Building 186;

Above (Top)- HCAL barrel wedges are presently being moved from Building 186 to the CMS Surface Building SX-5 for assembly.



Above- Completed assembly of a CMS Magnet end-cap steel yoke section (YE-2) at CERN, part of the U.S. CMS Common Projects.

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

5.3 U.S LHC ACCELERATOR CONSTRUCTION PROJECT

LHC – Commissioning schedule important dates remain as follows: first octant test- 4/04; last dipole produced-4/05; rings cold-12/05; first beam-2/06; pilot run-4/06; shutdown-5-7/06; physics run-8/06. The CERN Director-General has chaired a series of joint LHC Machine-Detector meetings to provide a regular forum for mutual planning between the accelerator and experiments.

- The first LHC dipole test results were very satisfactory, with first quench near the nominal operating level (8.34 Tesla), and no further quench when the magnet was powered to the ultimate field limit (9 Tesla).
- Cryogenic dipole assembly call for tender is out, with adjudication expected by September; contracts for all main components of dipoles are now placed and series production has started, but slow progress by superconducting cable vendors continues to pace the dipole program.
- CERN and the U.S. are working together as necessary to achieve tighter configuration management, as final designs are translated into production of components
- One of the new transfer tunnels to provide protons from SPS to LHC (T12) has broken through into the LHC tunnel near Point 2.



U.S. LHC Accelerator - The overall project, as of June 30, 2001, was actually 65 percent complete versus the 68 percent planned. A DOE/NSF review was held at Fermilab on May 14-15, 2001 with the next DOE/NSF Quarterly Status meeting scheduled for August 29, 2001 at Fermilab. The level of contingency available in the project is a minor concern, due to cost growth identified during the last estimate to complete. Project management continues to fully evaluate project scope and contingency across the entire project to increase the available contingency budget. There are no major issues with technical progress and the schedule of deliverables remains well in advance of CERN requirements. Project highlights are listed below:

- [Fermilab] Prototype quadrupole cold mass and cryostat (Q2P1) was completed, installed on the test stand, tested at 2K and met all requirements on the first cycle. A second thermal cycle is planned for next quarter. Quadrupole cold mass production has begun, and the first unit collared coil was completed. The CERN/US/KEK meeting was held at KEK, including a visit to Toshiba to see the prototype magnet and to perform a trial insertion of beam tube .
- [BNL] Magnet production continues: all D1 cold masses have been assembled and are undergoing surveying, straightening and preparation for piping installation. The first D2 cold mass and second D2 collared coils are essentially complete. CERN is changing the configuration at LHC Insertion Region 4 which will reduce the number of D3 and D4 magnets and simplify the interconnects, although this will require some redesign of D4 connections.
- [LBNL] Design of DFBX cryogenic feedboxes is over 70% complete. Letters of Inquiry have been sent to vendors interested in fabricating the vacuum boxes, helium vessels, thermal shields and vapor cooled leads. Detailed design of the TAN and TAS absorbers is nearly

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project


complete and the design effort has ramped to a low level with effort concentrating on procurement of parts and plans for assembly. The large steel and copper pieces have been received and the copper beam tube channels have been machined.

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project



Above- Completed cold mass assembly for the first production D1 dipole at BNL. The lead end is shown on the left and the non-lead end is shown on the right.

Above- Vacuum vessels for D1 magnets at BNL.



Left- Completed collared coil for the first production quadrupole, MQXB01 at Fermilab.



Above (Left) Slots being machined in TAN copper absorber for beam tubes and (Right) Top iron shielding for TAN absorber, both at

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

CERN Direct Purchases - DOE reimburses CERN for their payments to qualified U.S. vendors [Reference U.S.-CERN Agreement and Accelerator Protocol]. The status is shown in Table 5.1.

Table 5.1, Status of DOE Payments (in \$000)

Contract Item	Company (U.S. Supplier)	Amount	Contract	w/ options
Niobium-Titanium Alloy Bars	Wah Chang	18,668	38,667	48,431
Niobium Sheets	Wah Chang	2,682	5,633	6,951
Polyamide Insulation Film	Kaneka High Tech Materials	659	5,425	6,510
Superconducting Cable	IGC Advanced Superconductors	1,151	16,447	20,985
LHC BPMS Button Feedthroughs	Ceramaseal	0	898	1,003
Cryogenic Temperature Sensor	Lakeshore	167		
Cryogenic Helium Mass Flowmeters	(tbd-contract in process)	0	1,200	1,200
(tbd-contract in process)	(tbd-contract in process)	0	(tbd)	3,134
Totals		23,327	68,270	88,214

6. FINANCIAL/COST STATUS AND PLANS

TOTAL PROJECT FUNDING PLAN (then year millions of dollars)*

Fiscal Year	FY96	FY97	FY98	FY99	FY00	FY01	FY02	FY03	FY04	FY05	Total
Machine Funding Profiles (DOE)											
US LHC	2.00	6.67	14.00	15.40	24.92	9.36	14.20	11.20	8.33	3.92	110
CERN Direct	0.00	0.00	0.00	8.09	8.29	17.88	8.00	10.90	21.00	15.84	90
Machine Total	2.00	6.67	14.00	23.49	33.21	27.24	22.2	22.1	29.33	19.76	200
Detector Funding Profiles (DOE and NSF)											
US ATLAS	1.70	3.71	10.05	25.63	28.43	26.77	21.85	25.89	14.69	5.03	163.75
DOE	1.70	3.71	10.05	9.00	16.49	14.48	9.2	18.6	14.69	5.03	102.95
NSF	0.00	0.00	0.00	16.63	11.94	12.29	12.65	7.29	0.00	0.00	60.80
US CMS	2.30	4.62	10.95	38.03	24.26	21.23	21.81	21.73	15.98	6.34	167.25
DOE	2.30	4.62	10.95	32.51	20.30	17.15	17.6	19.3	15.98	6.34	147.05
NSF	0.00	0.00	0.00	5.52	3.96	4.08	4.21	2.43	0.00	0.00	20.20
Detectors Total	4.00	8.33	21.00	63.66	52.69	48.00	43.66	47.62	30.67	11.37	331.00

TOTAL DOE & NSF FUNDS, COSTS, & COMMITMENTS (cumulative \$000)†

U.S. LHC Construction Project	A = Funds Allocated	B = Estimate Actual Costs	C = Open Commitments	D= B+C Total	A-D = Funds Available
U.S. ATLAS	96,290	64,777	6,975	71,752	24,538
U.S. CMS	101,390	69,873	19,258	89,131	12,259
U.S. LHC Accelerator	72,350	63,006	2,928	65,934	6,416
CERN Direct Purchases	34,260	23,327	0	23,327	10,933
Total	304,290	220,983	29,161	250,144	54,146

* This report includes a revision to the funding profile for the U.S. LHC Construction Project that is addressed in the FY 2001 budget planning for DOE. The revision to the original profile was made in order to better match the needs of the construction projects. This report also includes a change in the distribution of funds between the U.S. LHC Accelerator project and the CERN direct project to address delays in CERN invoices.

† Based on financial reports from the U.S. LHC construction projects. NSF funding is provided after the beginning of the fiscal year and therefore it is necessary to carry-over funding into the subsequent fiscal years.

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

7. DOE/NSF COST BASELINES AT LEVEL 2 (in \$000)

U.S. ATLAS Cost Baseline

<u>WBS</u>	<u>Description</u>	<u>Previous</u>	<u>Change</u>	<u>Current</u>
1.1	Silicon System	17,755	0	17,755
1.2	Transition Radiation Tracker	9,194	0	9,194
1.3	Liquid Argon Calorimeter	42,171	0	42,171
1.4	Tile Calorimeter	9,148	0	9,148
1.5	Muon Spectrometer	26,391	0	26,391
1.6	Trigger/Data Acquisition System	10,957	0	10,957
1.7	Common Projects	9,179	0	9,179
1.8	Education	287	0	287
1.9	Project Management	8,280	0	8,280
1.10	Technical Coordination	450	0	450
	Contingency	29,938	0	29,938
	U.S. ATLAS Total Project Cost Baseline	163,750	0	163,750

U.S. CMS Cost Baseline

<u>WBS</u>	<u>Description</u>	<u>Previous</u>	<u>Change</u>	<u>Current</u>
1.1	Endcap Muon	35,995	68	36,063
1.2	Hadron Calorimeter	38,336	106	38,442
1.3	Trigger and Data Acquisition	13,719	22	13,741
1.4	Electromagnetic Calorimeter	9,564	366	9,930
1.5	Forward Pixels	6,756	0	6,756
1.6	Common Projects	23,000	0	23,000
1.7	Project Office	7,530	39	7,569
1.8	Silicon	3,325	0	3,325
	Contingency	29,025	- 601	28,424
	U.S. CMS Total Project Cost Baseline	167,250	0	167,250

U.S. LHC Accelerator Cost Baseline

<u>WBS</u>	<u>Description</u>	<u>Previous</u>	<u>Change</u>	<u>Current</u>
1.1	Interaction Region Components	50,328	4,779	55,107
1.2	Radio Frequency Straight Section	15,714	1,434	17,148
1.3	Superconducting Wire and Cable	11,868	1,458	13,326
1.4	Accelerator Physics	5,133	- 1,056	4,077
1.5	Project Management	13,612	- 74	13,538
	Contingency	13,345	- 6,541	6,804
	U.S. LHC Accelerator Total Project Cost Baseline	110,000	0	110,000

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

8. SCHEDULE STATUS AND PLANS

8.1 U.S. ATLAS Construction Project Milestones

The milestones have been updated with the new ETC baseline dates.

U.S. ATLAS Major Project Milestones (Level 1)

Description	Baseline Schedule	Forecast (F) Date	Actual (A) Date
Project Start	01-Oct-95	01-Oct-95 (F)	01-Oct-95 (A)
Project Completion	30-Sep-05	30-Sep-05 (F)	

U.S. ATLAS Major Project Milestones (Level 2)

Subsystem	Schedule Designator	Description	Baseline Schedule	Forecast (F) / Actual (A) Date
Silicon (1.1)	SIL L2/1	Start Full Silicon Strip Electronics Production	06-Jul-01	15-Jul-01 (F)
	SIL L2/2	Start Full Strip Module Production	07-Jan-02	07-Jan-02 (F)
	SIL L2/3	ROD Design Complete	01-Oct-01	01-Oct-01 (F)
	SIL L2/4	Complete Shipment of Silicon Strip Module Production	13-Oct-03	13-Oct-03 (F)
	SIL L2/5	ROD Production/Testing Complete	24-Jun-03	24-Jun-03 (F)
	SIL L2/6	Pixels 1 st IBM Prototype Submitted	26-Jul-01	17-Sep-01 (F)
	SIL L2/7	Pixels Start IBM Production	13-Mar-03	13-Mar-03 (F)
	SIL L2/8	Pixels Start IBM Outer Bare Module Prod	22-Oct-03	22-Oct-03 (F)
	SIL L2/9	Pixels Disk System at CERN	13-Oct-04	13-Oct-04 (F)
TRT (1.2) Mechanical	TRT L2/1	Final Design Complete	31-Dec-98	07-Dec-98 (A)
	TRT L2/2	Module Production Complete (CUM 102)	31-Mar-03	31-Mar-03 (F)
	TRT L2/3	Barrel Construction Complete	16-Sep-03	16-Sep-03 (F)
Electrical	TRT L2/4	Select Final Elec Design	15-Jun-01	30-Aug-00 (A)
	TRT L2/5	Start Production of ASICS	18-Jan-02	18-Jan-02 (F)
	TRT L2/6	Installation Complete	04-Jan-05	04-Jan-05 (F)
LAr Cal (1.3)	LAr L2/1	Cryostat Contract Award	24-Jul-98	05-Aug-98 (A)
	LAr L2/2	Barrel Feedthroughs Final Design Review	30-Sep-98	02-Oct-98 (A)
	LAr L2/3	Start Electronics Production (Preamps)	30-Jun-00	30-Jun-00 (A)
	LAr L2/4	FCAL Mechanical Design Complete	14-Dec-98	15-Dec-99 (A)
	LAr L2/5	FEB SCA Prod. Chip Submission/Contract Award	19-Jul-01	01-Oct-01 (F)
	LAr L2/6	Level 1 Trigger Final Design Complete	04-Oct-01	04-Oct-01 (F)
	LAr L2/7	ROD Final Design Complete	12-Dec-02	12-Dec-02 (F)
	LAr L2/8	Motherboard System Production Complete	30-Jun-02	30-Jun-02 (F)
	LAr L2/9	Cryostat Arrives at CERN	15-May-01	02-Jul-01 (F)
	LAr L2/10	Barrel Feedthroughs Production Complete	15-Feb-02	15-Feb-02 (F)
	LAr L2/11	FCAL-C Delivered to EC	17-Oct-02	17-Oct-02 (F)
	LAr L2/12	FCAL-A Delivered to EC	08-Dec-03	08-Dec-03 (F)

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project


U.S. ATLAS Major Project Milestones (Level 2) (cont'd)

Subsystem	Schedule Designator	Description	Baseline Schedule	Forecast (F) / Actual (A) Date
Tile Cal (1.4)	Tile L2/1	Start Submodule Procurement	01-Sep-97	01-Sep-97 (A)
	Tile L2/2	Technology Choice for F/E Electronics	15-Nov-97	15-Nov-97 (A)
	Tile L2/3	Start Module Construction	01-May-99	20-Sep-99 (A)
	Tile L2/4	Start Production of Motherboards	01-Apr-01	30-Mar-01 (A)
	Tile L2/5	All Electronic Components Delivered to CERN	01-Oct-02	01-Oct-02 (F)
	Tile L2/6	Module Construction Complete	30-Sept-02	30-Sep-02 (F)
	Tile L2/7	All Modules Delivered to CERN	02-Dec-02	02-Dec-02 (F)
Muon (1.5)	Muon L2/1	Start MDT Chambers Lines 1 and 3	17-Jul-00	15-Sep-00 (A)
	Muon L2/2	Start CSC Chamber Production	01-Sep-01	01-Sep-01 (F)
	Muon L2/3	MDT Electronics ASD PRR	19-Oct-01	01-Oct-01 (F)
	Muon L2/4	Final Design of Global Alignment Devices Complete	01-Apr-02	01-Apr-02 (F)
	Muon L2/5	CSC IC Production Complete	15-May-02	15-May-02 (F)
	Muon L2/6	Kinematic Mount Design Complete	30-Jan-01	30-Jan-01 (A)
	Muon L2/7	MDT Chambers (U.S.) Production Complete	27-Aug-04	14-Sep-04 (F)
	Muon L2/8	Kinematic Mount Production Complete	24-May-04	24-May-04 (F)
	Muon L2/9	CSC ROD Production Complete	05-Nov-03	05-Nov-03 (F)
	Muon L2/10	MDT Elec.'s Mezzanine Production Complete	06-Mar-03	06-Mar-03 (F)
	Muon L2/11	CSC Assembly/Testing at CERN Complete	17-Dec-04	17-Dec-04 (F)
	Muon L2/12	Global Alignment System Final Delivery	30-Sep-04	30-Sep-04 (F)
Trigger/DAQ (1.6)	TDAQ L2/1	Select Final LVL2 Architecture	31-Dec-99	31-Mar-00 (A)
	TDAQ L2/2	LVL2 Trigger Design Complete	31-Dec-02	31-Dec-02 (F)
	TDAQ L2/3	LVL2 Trigger Prototype Complete	30-Sep-02	30-Sep-02 (F)
	TDAQ L2/4	Start Production	08-Jan-03	08-Jan-03 (F)
	TDAQ L2/5	Start Installation & Commissioning	05-Mar-03	05-Mar-03 (F)
	TDAQ L2/6	Production Complete	30-Jul-05	30-Jul-05 (F)
	TDAQ L2/7	LVL2 Installation & Commissioning Complete	30-Sep-05	30-Sep-05 (F)

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001

U.S. Large Hadron Collider Construction Project

Figure 8.1.1 U.S. ATLAS Milestone Schedule Status Report



System	Level	CMS ID	Milestone	Baseline Start	Start	Variance	1999	2000	2001	2002	2003	2004	2005
							Apr	Oct	Apr	Oct	Apr	Oct	Apr
CMS L1 Milestones				NA	Oct 31 '95	0 days							
CMS1	ML1		Project Start (200195)	Oct 31 '95	Oct 31 '95	0 days							
CMS1	ML1	D-004	Solent Trigger Technical Design Report (TDR)	Nov 30 '90	Nov 30 '90	0 days							
CMS1	ML1	D-014	Solent DAQ Technical Design Report (TDR)	Dec 31 '91	Dec 31 '91	0 days							
CMS1	ML1	HB-017	End Assembly of HB (Beam) in Surface Hall (SHS)	Jul 31 '92	Jul 31 '92	0 days							
CMS1	ML1	HB-012	End Assembly of HB (Endcap) in SHS	Mar 31 '93	Mar 31 '93	0 days							
CMS1	ML1	HB-018	End Trial Installation of HB in Vacuum Tank	May 31 '93	Jul 31 '93	65 days							
CMS1	ML1	E-015	Test Mounting of EB Supersmodule on HB Complete	Aug 31 '93	Aug 31 '93	0 days							
CMS1	ML1	S-022	Close Valve and Start Magnet Test in SHS	Sep 30 '93	Sep 30 '93	0 days							
CMS1	ML1	HB-023	End Installation and Test of HB in UCS	May 31 '94	May 31 '94	0 days							
CMS1	ML1	HB-013	End Installation and Test of HE in UCS	Jul 31 '94	Jul 31 '94	0 days							
CMS1	ML1	E-019	End Inst., Testing, & Debug. of EB (beam) in UCS	Oct 31 '94	Oct 31 '94	0 days							
CMS1	ML1	M-019	End Install. of ME (Endcap) Stations in YE in UCS	Mar 31 '95	Mar 31 '95	0 days							
CMS1	ML1	T-014	End Installation and Test of Tracker in UCS	Jun 30 '95	Jun 30 '95	0 days							
CMS1	ML1	HF-025	End Installation and Test of HF in UCS	Jun 30 '95	Jun 30 '95	0 days							
CMS1	ML1		Project Completion (200195)	Sep 30 '95	Sep 30 '95	0 days							
Muon System (WBS 1.1)				NA	Dec 02 '96	0 days							
MUON	ML2	M-009	Mechanical Engineering Design Review	Dec 31 '96	Dec 02 '96	-14 days							
MUON	ML2	M-010	Begin Mass Production of CSC Parts (panels)	Apr 30 '99	May 31 '99	21 days							
MUON	ML2	M-011	Begin Assembly of Cathode Strip Chambers at FNAL	Oct 31 '99	Jul 14 '00	173 days							
MUON	ML2	M-012	Pre-Production ASIC's Ready	Nov 30 '99	Aug 01 '00	164 days							
MUON	ML2	M-013	Begin Mass Production of Electronics Boards	Aug 31 '00	Jan 04 '01	80 days							
MUON	ML2	M-014	Begin Mounting Electronics and Testing at UCLA/GF	Sep 30 '00	Oct 31 '01	273 days							
MUON	ML2	M-015	Begin CSC Assembly-PNPLab, Petersburg & IHEP/Guang	Jan 31 '01	Sep 30 '01	173 days							
MUON	ML2	M-016	50% of the Chambers Installed	Jul 31 '03	Jul 31 '03	0 days							
MUON	ML2	M-017	All Large Chambers Assembled and Tested	Oct 31 '03	Oct 31 '03	0 days							
MUON	ML2	M-018	All Chambers Installed	Mar 31 '04	Mar 31 '04	0 days							
HCAL System (WBS 1.2)				NA	Oct 02 '96	0 days							
HCAL	ML2	HB-030	HB-1 Absorber Delivered to CERN	Oct 31 '98	Oct 02 '98	-21 days							
HCAL	ML2	HB-001	HB-1 Mechanical Engineering Design Review	Nov 30 '98	Nov 03 '98	-19 days							
HCAL	ML2	HB-052	HB-2 Absorber Delivered to CERN	Apr 28 '99	Apr 15 '99	-9 days							
HCAL	ML2	HO-001	HO Engineering Design Review	Jan 05 '99	Jan 02 '99	-4 days							
HCAL	ML2	HB-001	HB Mechanical Engineering Design Review	Sep 30 '99	Jan 12 '99	-75 days							
HCAL	ML2	HF-006	HF Engineering Design Review Complete	Oct 31 '00	Aug 31 '01	208 days							
TRIG System (WBS 1.3)				NA	Nov 03 '98	0 days							
TRIG	ML2	D-081	Complete Initial Mon, Calorimeter, & Global Trigger Desig	Nov 30 '98	Nov 03 '98	-15 days							
DAQ	ML2	D-085	Readout Unit Prototype 2 (Design of)	May 18 '99	May 18 '99	0 days							
DAQ	ML2	D-086	Event Builder Prototype 1 Complete	May 31 '99	May 04 '99	-19 days							
TRIG	ML2	D-082	Complete Phase 1 Prototype Design	Nov 30 '99	Nov 02 '99	-28 days							
DAQ	ML2	D-087	Readout Unit Prototype 2 Complete	Nov 30 '99	Nov 02 '99	-28 days							
DAQ	ML2	D-088	Filter Unit Prototype 1 Complete	Nov 30 '99	Nov 02 '99	-28 days							
DAQ	ML2	D-089	Vertex DAQ Chain Prototype Complete	Nov 30 '99	Nov 02 '99	-28 days							
DAQ	ML2	D-030	High Level Trigger Prototype 1 Complete	Nov 30 '99	Nov 02 '99	-28 days							
DAQ	ML2	D-011	Full DAQ Prototype Tests Complete	May 01 '00	Jun 30 '00	44 days							
DAQ	ML2	D-013	Technology Choice Preparation: and 1 H DAQ	Nov 01 '00	Nov 30 '00	21 days							
ECAL system (WBS 1.4)				NA	Jan 01 '98	0 days							
ECAL	ML2	E-001	Choice of Avalanche Photodiodes	Jan 30 '98	Jan 01 '98	-21 days							
ECAL	ML2	E-004	500 Electronics Channels Test	Dec 31 '99	Dec 31 '00	308 days							
ECAL	ML2	E-006	Module 0 (400 channels) Prototype Complete	Dec 31 '99	Aug 31 '00	421 days							
ECAL	ML2	E-008	Supersmodule 1 Completed	Jun 30 '00	Mar 31 '02	453 days							
ECAL	ML2	E-011	Supersmodule 1 Calibration and Testing Complete	Aug 31 '00	Mar 31 '02	146 days							
ECAL	ML2	E-013	Half Barrel (36 Supersmodules) Calibrated	Sep 30 '02	Sep 30 '02	0 days							
ECAL	ML2	E-017	Full Barrel (36 Supersmodules) Completed	Jun 30 '04	Jun 30 '04	0 days							
FPFX System (WBS 1.5)				NA	Dec 01 '98	0 days							
FPFX	ML2	T-012	Define construction milestones up to 2015	Jul 01 '99	Jun 30 '00	301 days							
FPFX	ML2	T-004	Final Full Size Sensor - Submission	Jan 31 '00	Aug 31 '00	152 days							
FPFX	ML2	T-002	Final Full Size Readout Chip - Submission	Feb 28 '00	May 31 '00	216 days							
Common Projects (WBS 1.6)				NA	Jun 30 '99	0 days							
ML2			Baseline Milestone Symbol (CME V2.7 Schedule)	NA	Oct 01 '99	0 days							
ML2			Projected Milestone Symbol	NA	Oct 01 '99	0 days							
ML2			Achieved Milestone Symbol	NA	Oct 01 '99	0 days							

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001 **U.S. Large Hadron Collider Construction Project**

8.3 U.S. LHC Accelerator Construction Project Milestones

Table 8.3 Level 2 U.S. LHC Accelerator Baseline Milestones through FY2001

WBS		Baseline Date	Forecast(F) or Actual(A)
Identifiers	Milestone Description		
Project	Decision as to whether or not the US Project includes RF region quadrupoles	1 Jul 01	20 Jun 01 (A)
Int Region	Begin 1st inner triplet quadrupole model magnet	1 Jul 97	1 Jul 97 (A)
Int Region	Complete inner triplet quadrupole model magnet program phase 1	1 Dec 99	28 Sep 99 (A)
Int Region	Complete inner triplet quadrupole model magnet program phase 2	1 Mar 00	17 Mar 00 (A)
Int Region	Place purchase order for HTS power leads	1 Feb 00	30 Aug 00 (A)
Int Region	Begin absorber fabrication	1 Nov 00	30 Oct 00 (A)
Int Region	Complete inner triplet quadrupole prototype program	1 Oct 01	1 Sep 01 (F)
Int Region	Begin IR beam separation dipole production assembly	1 Oct 00	25 Jul 00 (A)
Int Region	Begin inner triplet feedbox fabrication	1 Mar 01	15 Nov 01 (F)
Int Region	Begin inner triplet quadrupole production assembly	1 Nov 01	1 May 01 (A)
Int Region	Complete 1 st inner triplet quadrupole magnet	1 Sep 02	1 Sep 02 (F)
Int Region	Delivery of D2 for IR8 left	1 Apr 02	1 Apr 02 (F)
Int Region	Complete inner triplet feedbox fabrication	1 May 02	1 Nov 03 (F)
RF Region	Begin assembly of 1st dipole model magnet	1 Sep 99	10 Jun 99 (A)
RF Region	Complete dipole model magnet program	1 Aug 00	8 Nov 00 (A)
RF Region	Begin RF region dipole production assembly	1 Jan 02	1 Jan 02 (F)
RF Region	Delivery of D3, D4 for IR4 right	1 Jan 02	1 May 03 (F)
SC Cable	All cable prod. support equipment delivered to CERN	1 Sep 99	28 May 99 (A)
SC Cable	Complete SC testing facility upgrades	1 Jun 99	30 Sep 99 (A)

ID	Milestone	Original	Revised	Forecast	Actual	1997	1998	1999	2000	2001	2002	2003	2004	2005
	Project Start (10/1/97)	Sun 10/1/97	Sun 10/1/97	Sun 10/1/97	Sun 10/1/97									
IR	Begin 1st Inner Triplet Quadrupole Model Magnet	Tue 7/1/97	Tue 7/1/97	Tue 7/1/97	Tue 7/1/97									
SC	Complete Superconductor Test Facility Upgrades	Tue 6/1/99	Tue 6/1/99	Thu 9/30/99	Thu 9/30/99									
SC	All Cable Production Support Equipment Delivered to CERN	Wed 9/1/99	Wed 9/1/99	Fri 5/29/99	Fri 5/29/99									
RF	Begin Assembly of 1st Triplet Model Magnet	Wed 9/1/99	Wed 9/1/99	Thu 9/1/99	Thu 9/1/99									
IR	Complete Inner Triplet Quadrupole Model Magnet Program Phase 1	Wed 12/1/99	Wed 12/1/99	Tue 9/29/99	Tue 9/29/99									
IR	Place Purchase Order for HTS Power Leads	Tue 2/1/00	Tue 2/1/00	Wed 9/30/00	Wed 9/30/00									
IR	Complete Inner Triplet Quadrupole Model Magnet Program Phase 2	Wed 3/1/00	Wed 3/1/00	Fri 3/17/00	Fri 3/17/00									
RF	Complete Dipole Model Magnet Program	Tue 6/1/00	Tue 6/1/00	Wed 11/8/00	Wed 11/8/00									
RF	Begin RF Region Dipole Production Assembly	Fri 9/1/00	Tue 1/1/02	Tue 1/1/02	NA									
IR	Begin Absorber Fabrication	Wed 11/1/00	Wed 11/1/00	Mon 10/30/00	Mon 10/30/00									
IR	Complete Inner Triplet Quadrupole Prototype Magnet Program	Fri 12/1/00	Mon 10/1/01	Fri 9/31/01	NA									
IR	Begin Interaction Region Beam Separation Dipole Prod. Assembly	Thu 3/1/01	Sun 10/1/00	Tue 7/25/00	Tue 7/25/00									
IR	Begin Inner Triplet Feedbox Fabrication	Thu 3/1/01	Thu 3/1/01	Thu 11/15/01	NA									
IR	Begin Inner Triplet Quadrupole Production Assembly	Sun 4/1/01	Thu 11/1/01	Tue 5/1/01	Tue 5/1/01									
IR	Decision on RF Region Quadrupoles	Sun 7/1/01	Sun 7/1/01	Wed 9/20/01	Wed 9/20/01									
IR	Complete 1st Inner Triplet Quadrupole Magnet	Thu 11/1/01	Sun 9/1/02	Sun 9/1/02	NA									
RF	Delivery of D3, D4 for IR4 right	Tue 1/1/02	Tue 1/1/02	Thu 5/1/03	NA									
IR	Delivery of D2 for IR8 Left	Mon 4/1/02	Mon 4/1/02	Mon 4/1/02	NA									
IR	Complete Inner Triplet Feedbox Fabrication	Wed 5/1/02	Wed 5/1/02	Sat 11/1/03	NA									
IR	Delivery of All Inner Triplet System Components for IR0 Left (MSK, DTDI, D1)	Tue 10/1/02	Tue 10/1/02	Tue 10/1/02	NA									
RF	Complete RF Region Dipole Production Assembly	Tue 10/1/02	Tue 10/1/02	Tue 10/1/02	NA									
IR	Delivery of D2 for IR5 Left	Fri 11/1/02	Fri 11/1/02	Fri 11/1/02	NA									
RF	Delivery of D3, D4 for IR4 left	Fri 11/1/02	Fri 11/1/02	Fri 11/1/02	NA									
IR	Complete Absorber Fabrication	Sun 12/1/02	Sun 12/1/02	Sun 12/1/02	NA									
IR	Delivery of All Inner Triplet System Components for IR0 Right (MSK, DTDI, D1)	Wed 1/1/03	Wed 1/1/03	Wed 1/1/03	NA									
IR	Delivery of D2 for IR6 Right	Sat 2/1/03	Sat 2/1/03	Sat 2/1/03	NA									
IR	Complete Interaction Region Dipole Production Assembly	Sat 3/1/03	Sat 3/1/03	Sat 3/1/03	NA									
	Project Completion (9/30/05)	Fri 9/30/05	Fri 9/30/05	Fri 9/30/05	NA									

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

9. TECHNICAL BASELINE STATUS

U.S. ATLAS Construction Project - No change. The U.S. ATLAS collaboration defined a list of initial deliverables representing the U.S. contribution to ATLAS. This list was approved by the JOG in March 1998. Deliverables are listed in the U.S. ATLAS Construction Project Management Plan, Appendix 3.

U.S. CMS Construction Project - Change to incorporate expanded U.S. CMS participation in the CMS Silicon Tracker Outer Barrel, per approved Level 2 Change Request defining additional associated deliverables, milestones, cost and schedule. The U.S. CMS collaboration defined a list of deliverables representing the U.S. contribution to CMS. This list was approved by the JOG in October 1998. The scope of U.S. CMS contribution is described in the U.S. CMS Management Plan, Appendix 2.

U.S. LHC Accelerator Construction Project - No change. U.S. LHC Accelerator Project - The U.S. deliverables to CERN are defined in the Implementing Arrangement to the Accelerator Protocol. The Implementing Arrangement was signed by the CERN and U.S. signatories in July 1998. Reference the U.S. LHC Accelerator Project Management Plan, Annex II, (Approved 6/15/98).

CERN Direct Purchases - No change. CERN will procure from U.S. industrial firms supplies required to construct the LHC accelerator. These supplies will include superconducting alloy, cable, insulation, and other materials.

10. BASELINE CHANGE ACTIVITY

Baseline Control Level

Level 1, DOE/NSF Joint Oversight Group

Level 2, DOE/NSF Project Office

U.S. ATLAS

U.S. CMS

U.S. LHC Accelerator

Baseline Changes

No changes this quarter

No changes this quarter.

Changes to the Level 2 cost, scope and schedule baseline.

Changes to the Level 2 cost, scope and schedule baseline.

Project Manager's Quarterly Progress Report –3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

APPENDIX A - FUNDING BY INSTITUTION (in thousands of dollars)

U.S. CMS Construction Project																	
	FY 1998				FY 1999				FY 2000				FY 2001				
	DOE				DOE				DOE				DOE				Grand
Institution	Grant	Contract	NSF	Total	Grant	Contract	NSF	Total	Grant	Contract	NSF	Total	Grant	Contract	NSF	Total	Total
FNAL	0	5,517	0	5,517	0	10,817	40	10,857	0	5,981	0	5,981	0	6,033	0	6,033	28,388
Fairfield	0	29	0	29	0	0	0	0	0	10	0	10	0	13	0	13	52
Maryland	90	65	0	155	0	132	131	263	0	250	0	250	0	189	0	189	857
Boston U.	0	32	0	32	31	111	0	142	0	132	0	132	0	88	0	88	394
Florida State	60	54	0	114	71	118	0	189	80	54	0	134	68	43	0	111	548
U. of Minnesota	60	95	0	155	161	452	0	613	141	202	0	343	153	401	0	554	1,665
U. of Iowa	77	62	0	139	20	5	0	25	0	453	0	453	0	843	0	843	1,460
U. of Rochester	127	1,159	0	1,286	262	485	0	747	441	253	0	694	464	143	0	607	3,334
Notre Dame	0	52	0	52	0	44	184	228	0	14	193	207	0	14	112	126	613
Purdue	38	135	0	173	49	166	0	215	0	175	0	175	0	89	0	89	652
U. of Miss.	46	100	0	146	68	91	0	159	69	108	0	236	0	235	0	235	776
U. of Florida	44	95	0	139	184	412	0	596	332	853	0	1,185	432	293	0	725	2,645
Ohio State U.	140	64	0	204	275	212	0	487	196	732	0	928	151	700	0	851	2,470
Carnegie Mellon	0	113	0	113	0	291	0	291	0	312	0	312	0	258	0	258	974
Rice	138	19	0	157	102	56	0	158	132	16	0	148	196	36	0	232	695
U. of Wisconsin	533	1,052	0	1,585	471	3,598	0	4,069	722	2,995	0	3,717	504	4,489	0	4,993	14,364
U.C. Davis	34	100	0	134	0	78	0	78	0	502	0	502	0	63	0	63	777
UCLA	150	87	0	237	249	173	0	422	244	391	0	635	347	546	42	935	2,229
U.C. Riverside	20	10	0	30	0	164	0	164	0	70	0	70	0	72	0	72	336
John Hopkins	0	29	0	29	0	0	70	70	0	0	40	40	0	0	5	5	144
Northwestern	0	59	0	59	5	26	0	31	0	114	0	114	0	39	0	39	243
Rutgers	0	13	0	13	0	0	34	34	0	2	140	142	0	0	101	101	290
Princeton	0	256	0	256	0	626	0	626	0	667	0	667	0	133	0	133	1,682
Caltech	0	148	0	148	0	458	0	458	0	367	0	367	0	452	0	452	1,425
U.C. San Diego	11	0	0	11	11	90	24	125	36	0	0	36	0	43	0	43	215
Northeastern	0	0	0	0	0	0	3,370	3,370	0	0	1,741	1,741	0	0	1,482	1,482	6,593
U. Ill.-Chicago	0	0	0	0	0	0	124	124	0	0	309	309	0	0	262	262	695
U. of Nebraska	0	0	0	0	0	0	24	24	0	0	2	2	0	0	100	100	126
MIT	0	37	0	37	15	67	0	82	0	78	0	78	0	87	0	87	284
Iowa State	0	0	0	0	0	0	19	19	0	356	0	356	0	29	0	29	404
Kansas State													0	66	0	66	66
LBL													0	554	0	554	554
Texas Tech													0	876	0	876	876
UC Santa Barbara													0	13	0	13	13

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

U. of Kansas													0	0	6	6	6
Subtotal	1,568	9,382	0	10,950	1,974	18,672	4,020	24,666	2,393	15,087	2,425	19,964	2,315	16,840	2,110	21,265	75,330

Project Manager's Quarterly Progress Report – 3rd Quarter FY 2001
U.S. Large Hadron Collider Construction Project

APPENDIX B - FUNDING BY INSTITUTION (in thousands of dollars)

U.S. ATLAS Construction Project																	
Institution	FY 1998				FY 1999				FY 2000				FY 2001				Grand Total
	DOE Grant	Contract	NSF	Total	DOE Grant	Contract	NSF	Total	DOE Grant	Contract	NSF	Total	DOE Grant	Contra	NSF	Total	
ANL	0	1,098	0	1,098	0	967	0	967	0	922	0	922	0	172	0	172	3,159
BNL	0	3,903	0	3,903	0	2,581	0	2,581	0	6,429	0	6,429	0	6,630	0	6,630	19,543
LBNL	0	633	0	633	0	715	0	715	0	420	0	420	0	1,575	0	1,575	3,343
SUNY/Albany	20	0	0	20	48	0	0	48	50	0	0	50	0	0	0	0	118
U. of Arizona	320	100	0	420	634	0	0	634	557	0	0	557	298	0	0	298	1,909
Boston U.	224	0	0	224	298	0	0	298	287	0	0	287	155	0	0	155	964
Brandeis U.	265	45	0	310	0	0	593	593	0	0	478	478	0	0	731	731	2,112
U.C.Irvine	193	0	0	193	0	0	93	93	0	0	0	0	0	0	266	266	552
U.C. Santa Cruz	404	0	0	404	63	0	0	63	0	0	568	568	0	0	2,702	2,702	3,107
U. of Chicago	0	54	0	54	0	0	1,069	1,069	0	0	264	264	0	0	723	723	2,110
Duke U.	190	0	0	190	601	0	0	601	417	0	0	417	501	0	0	501	1,709
Hampton U.	0	0	0	0	0	0	538	538	0	0	293	293	0	0	331	331	1,162
Harvard	234	0	0	234	0	0	654	654	0	0	390	390	0	0	3,882	3,882	5,070
U. of Illinois	50	159	0	209	347	0	0	347	294	0	0	294	76	0	0	76	926
Indiana U.	190	0	0	190	765	0	0	765	460	0	0	460	0	616	0	616	2,031
MIT	50	0	0	50	105	0	0	105	177	0	0	177	190	0	0	190	522
Michigan State	0	35	0	35	0	0	178	178	0	0	293	293	0	0	0	0	506
Nevis/Columbia	0	675	0	675	0	0	2,680	2,680	0	0	1,422	1,422	0	0	103	103	4,880
U. of New Mex.	20	0	0	20	30	0	0	30	24	0	0	24	0	80	0	80	154
Northern Illinois	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Ohio State U.	0	0	0	0	100	0	0	100	45	0	0	45	0	0	0	0	145
U. of Michigan	62	254	0	316	716	0	0	716	518	0	0	518	681	0	0	681	2,231
U. of Oklahoma	30	0	0	30	0	0	41	41	0	0	51	51	0	0	49	0	171
U. of Penn.	250	0	0	250	300	0	0	300	265	0	0	265	679	0	0	679	1,494
U. of Pittsburg	110	0	0	110	0	0	150	150	0	0	210	210	0	50	0	50	520
U. of Rochester	0	0	0	0	0	0	3,587	3,587	0	0	1,664	1,664	0	0	0	0	5,251
U.T. Arlington	50	82	0	132	0	0	474	474	0	0	230	230	0	0	0	0	836
S. Methodist	40	0	0	40	124	0	0	124	30	0	0	30	87	0	0	87	281
SUNY/Stony B.	27	0	0	27	0	0	1,045	1,045	0	0	1,037	1,037	0	0	426	426	2,535
Tufts University	50	0	0	50	20	0	0	20	20	0	0	20	0	0	0	0	90
U. Washington	0	0	0	0	0	0	240	240	0	0	318	318	0	0	1,377	1,377	1,935
U. of Wisconsin	230	0	0	230	429	0	0	429	665	0	0	665	1,014	0	0	1,014	2,338
Subtotal	3,009	7,038	0	10,047	4,580	4,263	11,342	20,185	3,809	7,771	7,218	18,798	3,920	9,123	10,590	22,625	71,704
Reserve	0	3	0	3	157	0	5,289	5,446	327	1,936	1,795	4,058	0	300	0	300	9,807
									0	2,602	2,928	5,530	0	0	0	0	0
Total	3,009	7,041	0	10,050	4,737	4,263	16,631	25,631	4,136	12,309	11,941	28,386	3,920	9,423	10,590	22,925	81,511