

DOE/NSF Project Manager's Quarterly Progress Report U.S. Large Hadron Collider Construction Project

1. PROJECT IDENTIFIERS

Reporting Period: Through **December 31, 1999**
Program Sponsors: DOE High Energy Physics Division/NSF Physics Division
DOE/NSF Program Manager: T. Toohig, (301) 903-4115, timothy.toohig@science.doe.gov
DOE/NSF Associate Program Manager: M. Goldberg, (703) 306-1894, mgoldber@nsf.gov
Operations Office: Chicago Operations Office/Fermi Group
DOE/NSF Project Manager: J. Yeck, (630) 840-2530, jim.yeck@ch.doe.gov

2. PROJECT DESCRIPTION

The Department of Energy (DOE) and the National Science Foundation (NSF) have signed agreements committing to collaboration in the construction of the Large Hadron Collider (LHC) at CERN (European Laboratory for Particle Physics) and two of its associated detectors. The U.S. fabrication effort will be carried out at, or under the supervision of, U.S. universities and national laboratories under the terms and conditions described in the International Collaboration Agreement (Agreement) and its Accelerator and Experiments Protocols. The U.S. LHC Construction Project is defined by the goods and services to be provided to CERN under the terms of the Agreement between DOE, NSF, and CERN. These goods and services include DOE contributions to the LHC accelerator, and DOE and NSF contributions to the ATLAS (A Toroidal LHC Apparatus) and CMS (Compact Muon Solenoid) experiments.

The DOE contribution to the LHC accelerator consists of items provided by DOE National Laboratories and CERN direct purchases from U.S. industrial firms. The scope of these contributions is addressed in the Accelerator Protocol and described in detail in an Implementing Arrangement between the collaborating DOE National Laboratories and CERN. The DOE and NSF contributions to the ATLAS and CMS detectors consist of items supplied by the collaborating U.S. universities and DOE National Laboratories. The scope of these contributions is addressed in the Experiments Protocol and described in detail in Memoranda of Understanding for collaboration on construction of each experiment.

The U.S. LHC Construction Project includes the U.S. ATLAS, U.S. CMS, and U.S. LHC Accelerator projects. This report summarizes the overall status of the U.S. LHC Construction Project effort and includes more detailed status information on each sub-project. Additional information can be accessed at the following web sites:

U.S. LHC Project - <http://www.hep.net/doe-hep/lhc.html>
LHC Project - <http://www.lhc.cern.ch/> U.S. LHC Accelerator - <http://www-td.fnal.gov/>
ATLAS - <http://atlasinfo.cern.ch/Atlas/Welcome.html> U.S. ATLAS - <http://www.usatlas.bnl.gov/>
CMS - <http://cmsinfo.cern.ch/Welcome.html> U.S. CMS - <http://uscms.fnal.gov/>

Project Manager's Quarterly Progress Report 1st Quarter FY 2000

3. PROJECT MANAGER'S NARRATIVE HIGHLIGHTS

A listing of current project reviews and status meetings is shown below:

| Project | Event | Date |
|----------------------|--------------------------|---------------------------|
| U.S. ATLAS | Quarterly Status Meeting | December 20, 1999 |
| U.S. LHC Accelerator | Quarterly Status Meeting | January 25, 2000 |
| U.S. ATLAS | DOE/NSF Review | February 28-March 2, 2000 |
| U.S. CMS | DOE/NSF Review | April 11-13, 2000 |
| U.S. LHC Accelerator | DOE/NSF Review | May 16-17, 2000 |

The results of these activities are documented in formal reports and meeting notes. The U.S. CMS and ATLAS projects submit monthly reports to DOE/NSF and the U.S. LHC Accelerator project submits a quarterly report. Current performance data is summarized below.

Table 3.1, Cost & Schedule Performance (in thousands of dollars)

| | Cumulative Costs to Date | | | | | Costs at Completion | | |
|----------------------|--------------------------|----------------|-------------|----------|--------|---------------------|----------|----------|
| | Budgeted Cost | | Actual Cost | Variance | | Revised | | |
| | Work Scheduled | Work Performed | | Schedule | Cost | Budgeted | Estimate | Variance |
| U.S. ATLAS | 34,992 | 26,189 | 23,450 | -8,803 | 2,739 | 163,750 | 163,750 | 0 |
| U.S. CMS | 59,853 | 51,121 | 53,900 | -8,732 | -2,779 | 167,250 | 167,250 | 0 |
| U.S. LHC Accelerator | 41,339 | 37,710 | 37,858 | -3,629 | -148 | 110,000 | 110,000 | 0 |
| CERN Invoices | 9,836 | 9,836 | 9,836 | 0 | 0 | 90,000 | 90,000 | 0 |
| U.S. LHC Total | 146,020 | 124,856 | 125,044 | -21,164 | -188 | 531,000 | 531,000 | 0 |

Table 3.2, Contingency Status (in thousands of dollars)

| | Total Project Cost (TPC) | Budget at Completion (BAC) | Contingency | Budgeted Cost of Work Performed (BCWP) | Remaining Work to be Performed (BAC-BCWP) | Contingency/ (BAC-BCWP) |
|----------------|--------------------------|----------------------------|-------------|--|---|-------------------------|
| US ATLAS | 163,750 | 120,560 | 43,190 | 26,189 | 94,371 | 46% |
| US CMS | 167,250 | 124,396 | 42,854 | 51,121 | 73,275 | 58% |
| US Accelerator | 110,000 | 94,232 | 15,768 | 41,339 | 52,893 | 30% |

Table 3.3, Schedule Performance Indices

| | Planned Complete (BCWS/BAC) | Actual Complete (BCWP/BAC) | Schedule Performance (BCWP/BCWS) |
|----------------------|-----------------------------|----------------------------|----------------------------------|
| U.S. ATLAS | 29% | 22% | 76% |
| U.S. CMS | 48% | 41% | 85% |
| U.S. LHC Accelerator | 44% | 40% | 91% |

Project Manager's Quarterly Progress Report 1st Quarter FY 2000

4. PROJECT MANAGER'S ASSESSMENT

The U.S. projects continue to meet their goals and are reliable and influential partners in the construction of the ATLAS and CMS detectors and the LHC machine.

Cost - Cost performance is good as material contracts are typically below estimates and labor costs are tracking close to plans. Project reviews and reports confirm that each project has adequate contingency available. The detector projects are in the production phase and cost experience on production labor will be an important future indicator of cost performance.

Schedule - Schedule performance is measured through milestone completion and by earned value. These measurements indicate that schedule progress is behind plans averaging about eighty-five percent of the baseline plan. CERN expects to complete construction of the LHC and commence initial operations in 2005. The U.S. schedules are consistent with this goal.

Technical - We remain confident that the U.S. deliverables to CERN can be realized with the planned funding. The U.S. ATLAS, CMS, and LHC Accelerator project's deliverables are accepted by CERN and approved by the DOE/NSF Joint Oversight Group. We hope to provide additional items to CERN, within the approved funding, should cost performance be favorable.

ISSUES

LHC Schedules - Delays in critical path activities for the LHC machine and the major experiments indicate a potential delay in the completion of the LHC and the start of data-taking beyond 2005. CERN maintains that the July 2005 completion date is still viable but commits to evaluating the schedule prior to the December 2000 CERN Council meeting. There is increasing speculation that the new schedule will acknowledge some delay in project completion and possibly introduce staging plans for the experiments. DOE and NSF staff are considering actions necessary to mitigate the impacts of a delay.

ATLAS and CMS Integration – The resources available for ATLAS and CMS integration are believed to be insufficient to meet schedule and technical assurance requirements. This issue was originally raised due to concerns with the level of ATLAS centralized engineering. DOE and NSF staff have brought this issue to the attention of CERN management.

Radiation Hard Electronics - Although there has been technical progress in the development of radiation hard electronics for the ATLAS and CMS experiments, significant challenges remain including production yields and the viability/interest of current vendors. Export license and dual-use technology issues are additional complications.

Russian Collaborators - Russian collaborators are not able to meet all of their original commitments to the ATLAS and CMS collaborations. ATLAS and CMS management continue to address shortfalls from Russian and other collaborators when schedules dictate. U.S. CMS has accepted additional responsibilities for the hadron calorimeter tasks in order to hold schedule.

Project Manager's Quarterly Progress Report 1st Quarter FY 2000

5. NARRATIVE SUMMARY

5.1 U.S. ATLAS CONSTRUCTION PROJECT

ATLAS International – The ATLAS Spokesperson, Peter Jenni, addressed the status of the overall ATLAS experiment at the October ATLAS Resource Review Board meeting and at the LHC Experiments Committee meeting in December. The Spokesperson indicates that there a number of areas where the schedules are now critical and corrective action is necessary. Noteworthy items are summarized below:

- The barrel toroid magnet is technically challenging and significantly behind schedule. There are important technical choices that must be made to avoid future delays.
- The liquid argon system has also experienced several schedule delays and is now receiving increased attention from the ATLAS Technical Coordination Group and CERN.
- The cash flow from the Russian government is below agreed values but ATLAS continues to find ways to avoid delays.
- ATLAS civil construction work is behind schedule due to adverse soil conditions.

U.S. ATLAS - A DOE/NSF Quarterly Status Meeting was held in December 1999, at Harvard University. The project is making is now 22% complete. While there is good technical progress on all fronts, schedule progress is behind plan and there are delays in the start of production factories for the Muon system and the Transition Radiation Tracker. Noteworthy items are summarized below:

- Radiation hard electronics is a critical issue for the **Silicon Strip and Pixel** detectors. Mechanics is progressing well. This is an ambitious and diverse subsystem that pushes the frontier of technology more than any other detector in ATLAS. Additional iterations of the designs/prototypes of the microelectronics are required.
- The start of production at the **Transition Radiation Tracker** university sites is delayed. Production will begin soon and rate production should be demonstrated by fall.
- The **Liquid Argon Electromagnetic Calorimeter** continues to show very good progress on the barrel cryostat. The readout electrodes are under contract with increased management attention by the ATLAS technical coordinator and CERN management.
- The submodule production rates for the **Tile Hadronic Calorimeter** are quite favorable with three sites in production. Production delays on the Gap submodule are a concern and efforts are underway to accelerate this work so that it does not delay module assembly.
- The **Muon Tracking** detector is behind schedule due to delays in the start of production of the muon drift tubes. The tubes will be fabricated at Harvard, Michigan, and Washington universities. Production starts are expected in the next few months.
- **Trigger/Data Acquisition** continues to make steady R&D progress.

Project Manager's Quarterly Progress Report 1st Quarter FY 2000

5.2 U.S. CMS CONSTRUCTION PROJECT

CMS International - The CMS Spokesperson, Michel Della Negra, presented CMS status at the Resource Review Board meeting in October and at the LHC Experiments Committee meeting in December. Noteworthy items are summarized below:

- There is good progress on the solenoid magnet with some delay in coil winding.
- The collaboration has approved a new strategy for the central tracker that avoids staging. This strategy eliminates the micro-strip gas chambers (MSGCs) and relies entirely on silicon layers.
- CMS has evaluated the risk of funding shortfalls from collaborating countries including Russia. Current estimates project about 17 million Swiss Francs in deliverable value corresponding to about 30 million dollars in U.S. accounting, i.e., including labor. The collaboration is developing contingency plans for addressing the projected shortfall.
- CMS is defining a global plan for matching scope to the available resources.

U.S. CMS - A DOE/NSF Quarterly Status meeting was held in November 1999. The U.S. CMS project is making good progress and is 41% complete. The relatively high completion percentage at this early stage in the project is due primarily to the success placing contracts for 100% of the U.S. commitments to CMS common projects (\$23 million). Noteworthy items are summarized below:

- The **Hadron Calorimeter (HCAL)** barrel brass absorber and scintillator tiles are on schedule. There was an engineering design review for the forward calorimeter held in December 1999. The review authorized the second pre-production prototype to be delivered to CERN for tests in May, 2000.
- Pre-production versions of the Cathode Strip Chambers for the **Endcap Muon** system have been successfully tested at the LHC luminosity rates in the CERN Gamma Irradiation Facility. The production start for the chambers is delayed but should begin this summer at Fermilab.
- 1000 avalanche photodiodes from Hamamatsu for the **Electromagnetic Calorimeter** were received, tested, and characterized. Problems with radiation hardness are being addressed through work on an alternative design.
- The **Trigger/Data Acquisition System** Application Specific Integrated Circuit (ASIC) submissions for the calorimeter are in progress. The muon trigger has been redesigned.
- A readout chip setup for the **Forward Pixels** is in operation at Fermilab.
- All U.S. responsibilities for CMS **Common Projects** are under contract as Fermilab awarded the final contracts for aluminum stabilizer and bulk aluminum. Deliveries are underway and the first 1400-ton barrel yoke ring is complete.

Project Manager's Quarterly Progress Report
1st Quarter FY 2000

5.3 U.S LHC ACCELERATOR CONSTRUCTION PROJECT

LHC - CERN is maintaining the July 2005 turn on date for the machine. Interim milestones are routinely met but there is essentially no schedule float. Delays in civil construction work require the development of work around plans.

U.S. LHC Accelerator - The project is making good progress and is approximately 40% complete. Noteworthy items are summarized below:

Interaction Region (IR) Quadrupoles

- Short model phase 1 milestone completed. Recent models were very successful with adequate quench and magnetic field quality performance.
- Heat exchanger test units delivered to Fermilab and prepared for shipment to CERN.
- KEK schedules are consistent with Fermilab/CERN requirements.

Interaction Region and RF Region Dipoles

- The first 3-meter prototype magnet was produced and successfully completed quench performance tests.
- Most of the parts are ordered for production magnets.
- There has been good progress on documentation and resolution of specification and interface issues but more effort is required.

IR Feedboxes and Absorbers

- Feedbox detailed design work is well underway and Absorber design work continues.
- Functional specification for IR absorbers submitted to CERN for approval.

Superconducting Cable Testing and Production Support

- Completed upgrades to the superconductor test facility at BNL. First pre-production samples were delivered by CERN to BNL. These samples continue to arrive and the facility managers anxiously await production samples.
- Completed delivery of all promised cable measurement equipment to CERN.

Accelerator Physics

- Interaction Region Alignment Workshop (Fermilab, October 1999) resulted in full discussion by all relevant parties (US, CERN, KEK).

CERN Direct Purchases - DOE reimburses CERN for their payments to U.S. vendors [ref. U.S.-CERN Agreement and Accelerator Protocol]. The status is shown in the following table.

Table 5.1, Status of DOE Payments (in \$000)

| Contract Item | U.S. Company | Amount Paid | Contract Value Est. | w/ Escalation |
|---|------------------------------|-------------|---------------------|------------------|
| Niobium-titanium alloy bars and niobium sheets - two contracts | Wah Chang | 8,685 | 44,333 | 46,500 |
| Dipole outerlayer and quadrupole superconducting cable [587 km] | IGC Advanced Superconductors | 1,151 | 16,491 | 17,500 |
| Totals | | 9,836 | 60,824 | 64,000 |

Project Manager's Quarterly Progress Report
1st Quarter FY 2000

6. FINANCIAL/COST STATUS AND PLANS

TOTAL PROJECT FUNDING PLAN (then year millions of dollars)*

| Fiscal Year | FY96 | FY97 | FY98 | FY99 | FY00 | FY01 | FY02 | FY03 | FY04 | FY05 | Total |
|--|------|------|-------|-------|-------|-------|-------|-------|-------|------|--------|
| Machine Funding Profiles (DOE) | | | | | | | | | | | |
| US LHC | 2.00 | 6.67 | 14.00 | 15.40 | 20.10 | 17.80 | 17.00 | 10.20 | 6.83 | 0.00 | 110.00 |
| CERN Direct | 0.00 | 0.00 | 0.00 | 8.09 | 13.11 | 18.50 | 14.20 | 18.80 | 17.30 | 0.00 | 90.00 |
| Machine Total | 2.00 | 6.67 | 14.00 | 23.49 | 33.21 | 36.30 | 31.20 | 29.00 | 24.13 | 0.00 | 200.00 |
| Detector Funding Profiles (DOE and NSF) | | | | | | | | | | | |
| US ATLAS | 1.70 | 3.71 | 10.05 | 25.63 | 28.43 | 28.80 | 27.85 | 22.89 | 14.69 | 0.00 | 163.75 |
| DOE | 1.70 | 3.71 | 10.05 | 9.00 | 16.49 | 16.51 | 15.20 | 15.60 | 14.69 | 0.00 | 102.95 |
| NSF | 0.00 | 0.00 | 0.00 | 16.63 | 11.94 | 12.29 | 12.65 | 7.29 | 0.00 | 0.00 | 60.80 |
| US CMS | 2.30 | 4.62 | 10.95 | 38.03 | 24.26 | 21.27 | 27.81 | 22.83 | 15.18 | 0.00 | 167.25 |
| DOE | 2.30 | 4.62 | 10.95 | 32.51 | 20.30 | 17.19 | 23.60 | 20.40 | 15.18 | 0.00 | 147.05 |
| NSF | 0.00 | 0.00 | 0.00 | 5.52 | 3.96 | 4.08 | 4.21 | 2.43 | 0.00 | 0.00 | 20.20 |
| Detectors Total | 4.00 | 8.33 | 21.00 | 63.66 | 52.69 | 50.07 | 55.66 | 45.72 | 29.87 | 0.00 | 331.00 |

TOTAL DOE & NSF FUNDS, COSTS, & COMMITMENTS (cumulative \$000)†

| U.S. LHC Construction Project | A = Funds Allocated | B = Estimate Actual Costs | C = Open Commitments | D= B+C Total | A-D = Funds Available |
|-------------------------------|------------------------|------------------------------|-------------------------|-----------------|--------------------------|
| U.S. ATLAS | 69,520 | 23,450 | 3,745 | 27,195 | 42,325 |
| U.S. CMS | 80,160 | 53,900 | 2,228 | 56,128 | 24,032 |
| U.S. LHC Accelerator | 58,170 | 35,649 | 1,686 | 37,335 | 20,835 |
| CERN Direct Purchases | 21,200 | 9,836 | 0 | 9,836 | 11,364 |
| Total | 229,050 | 122,835 | 7,659 | 130,494 | 98,556 |

* The annual funding distribution between projects is subject to change.

† Based on financial reports from the U.S. LHC construction projects. NSF funding is provided after the beginning of the fiscal year and therefore it is necessary to carry-over funding into the subsequent fiscal year.

Project Manager's Quarterly Progress Report
1st Quarter FY 2000

7. DOE/NSF COST BASELINES AT LEVEL 2 (in \$000)

U.S. ATLAS Cost Baseline

| <u>WBS No.</u> | <u>Description</u> | <u>Previous</u> | <u>Change</u> | <u>Current</u> |
|----------------|---------------------------------------|-----------------|---------------|----------------|
| 1.1 | Silicon System | 17,927 | | 17,927 |
| 1.2 | Transition Radiation Tracker | 8,187 | | 8,187 |
| 1.3 | Liquid Argon Calorimeter | 35,241 | | 35,241 |
| 1.4 | Tile Calorimeter | 6,843 | | 6,843 |
| 1.5 | Muon Spectrometer | 19,835 | | 19,835 |
| 1.6 | Trigger/Data Acquisition System | 15,211 | | 15,211 |
| 1.7 | Common Projects | 9,179 | | 9,179 |
| 1.8 | Education | 286 | | 286 |
| 1.9 | Project Management | 7,339 | 440 | 7,779 |
| | Contingency | 43,702 | -440 | 43,262 |
| | U.S. ATLAS Total Cost Baseline | 163,750 | 0 | 163,750 |

U.S. CMS Cost Baseline


| <u>WBS No.</u> | <u>Description</u> | <u>Previous</u> | <u>Change</u> | <u>Current</u> |
|----------------|-------------------------------------|-----------------|---------------|----------------|
| 1.1 | Endcap Muon | 31,984 | 26 | 32,010 |
| 1.2 | Hadron Calorimeter | 33,050 | 2,677 | 35,727 |
| 1.3 | Trigger and Data Acquisition | 13,315 | 210 | 13,525 |
| 1.4 | Electromagnetic Calorimeter | 8,640 | 177 | 8,817 |
| 1.5 | Forward Pixels | 6,049 | 52 | 6,101 |
| 1.6 | Common Projects | 23,992 | -992 | 23,000 |
| 1.7 | Project Office | 7,365 | -2,197 | 5,168 |
| 1.8 | Silicon (new WBS element) | 0 | 0 | 0 |
| | Contingency | 42,855 | 47 | 42,902 |
| | U.S. CMS Total Cost Baseline | 167,250 | 0 | 167,250 |

U.S. LHC Accelerator Cost Baseline

| <u>WBS No.</u> | <u>Description</u> | <u>Previous</u> | <u>Change</u> | <u>Current</u> |
|----------------|---|-----------------|---------------|----------------|
| 1.1 | Interaction Region Components | 48,850 | 375 | 49,225 |
| 1.2 | Radio Frequency Straight Section | 13,493 | | 13,493 |
| 1.3 | Superconducting Wire and Cable | 11,352 | | 11,352 |
| 1.4 | Accelerator Physics | 4,925 | | 4,925 |
| 1.5 | Project Management | 15,291 | | 15,291 |
| | Contingency | 16,089 | -375 | 15,714 |
| | U.S. LHC Accelerator Total Cost Baseline | 110,000 | 0 | 110,000 |

8. SCHEDULE STATUS AND PLANS

U.S. CMS Milestones




U.S. CMS Milestones (continued)



Project Manager's Quarterly Progress Report

1st Quarter FY 2000

U.S. LHC Accelerator Milestones




U.S. ATLAS Milestones



Project Manager's Quarterly Progress Report
1st Quarter FY 2000

U.S. ATLAS Milestones (continued)



9. TECHNICAL BASELINE STATUS

U.S. ATLAS Construction Project - No change. The U.S. ATLAS collaboration defined a list of initial deliverables representing the U.S. contribution to ATLAS. This list was approved by the JOG in March 1998. Deliverables are listed in the U.S. ATLAS Construction Project Management Plan, Appendix 3.

U.S. CMS Construction Project - No change. The U.S. CMS collaboration defined a list of deliverables representing the U.S. contribution to CMS. This list was approved by the JOG in October 1998. The scope of U.S. CMS contribution is described in the U.S. CMS Management Plan, Appendix 2.

U.S. LHC Accelerator Construction Project - No change. U.S. LHC Accelerator Project - The U.S. deliverables to CERN are defined in the Implementing Arrangement to the Accelerator Protocol. The Implementing Arrangement was signed by the CERN and U.S. signatories in July 1998. Reference the U.S. LHC Accelerator Project Management Plan, Annex II, (Approved 6/15/98).

CERN Direct Purchases - No change. CERN will procure from U.S. industrial firms supplies required to construct the LHC accelerator. These supplies will include superconducting alloy, cable, insulation, and other materials.

10. BASELINE CHANGE ACTIVITY

| <u>Baseline Control Level</u> | <u>Baseline Changes</u> |
|--|--------------------------------|
| Level 1, DOE/NSF Joint Oversight Group | No changes this quarter |
| Level 2, DOE/NSF Project Office | |
| U.S. ATLAS | Three changes this quarter. |
| U.S. CMS | Numerous changes this quarter. |
| U.S. LHC Accelerator | Two changes this quarter. |

U.S. ATLAS – A total of three Level 2 changes were approved this quarter. The only cost change addressed the addition of mechanical/electromechanical integration support to the Project Office (Section 7 above). Schedule changes are shown in Section 8.

U.S. CMS – There were changes to each Level 2 cost baseline element this quarter (Section 7 above). The most significant cost changes were the transfer the HE brass procurement (transfer from the Project Office to HCAL) and changes in Common Projects to "as-year" dollars. A new WBS element was added, WBS 1.8, Silicon, to address a change in scope. Fermilab will produce elements of the CMS inner tracker at no cost to the U.S. In addition there were numerous changes to the Level 2 schedule milestones to reflect the CMS official schedule (Section 8).

U.S. LHC Accelerator – There were two changes this quarter as noted resulting in a net use of contingency of \$375,000.

APPENDIX A - FUNDING BY INSTITUTION (in thousands of dollars)

U.S. ATLAS Construction Project

| Institution | FY 1998 | | | | FY 1999 | | | | FY 2000 | | | | Grand Total |
|-------------------|--------------|--------------|----------|---------------|--------------|--------------|---------------|---------------|--------------|---------------|---------------|---------------|---------------|
| | DOE Grant | DOE Contract | NSF | Total | DOE Grant | DOE Contract | NSF | Total | DOE Grant | DOE Contract | NSF | Total | |
| ANL | 0 | 1,098 | 0 | 1,098 | 0 | 967 | 0 | 967 | 0 | 1,283 | 0 | 1,283 | 3,348 |
| BNL | 0 | 3,903 | 0 | 3,903 | 0 | 2,581 | 0 | 2,581 | 0 | 6,429 | 0 | 6,429 | 12,913 |
| LBNL | 0 | 633 | 0 | 633 | 0 | 715 | 0 | 715 | 0 | 420 | 0 | 420 | 1,768 |
| SUNY/Albany | 20 | 0 | 0 | 20 | 48 | 0 | 0 | 48 | 0 | 0 | 0 | 0 | 68 |
| U. of Arizona | 320 | 100 | 0 | 420 | 634 | 0 | 0 | 634 | 557 | 0 | 0 | 557 | 1,611 |
| Boston U. | 224 | 0 | 0 | 224 | 298 | 0 | 0 | 298 | 287 | 0 | 0 | 287 | 809 |
| Brandeis U. | 265 | 45 | 0 | 310 | 0 | 0 | 593 | 593 | 0 | 0 | 0 | 0 | 903 |
| U.C.Irvine | 193 | 0 | 0 | 193 | 0 | 0 | 93 | 93 | 0 | 0 | 0 | 0 | 286 |
| U.C. SantaCruz | 404 | 0 | 0 | 404 | 63 | 0 | 0 | 63 | 0 | 0 | 0 | 0 | 467 |
| U. of Chicago | 0 | 54 | 0 | 54 | 0 | 0 | 1,069 | 1,069 | 0 | 0 | 0 | 0 | 1,123 |
| Duke U. | 190 | 0 | 0 | 190 | 601 | 0 | 0 | 601 | 417 | 0 | 0 | 417 | 1,208 |
| Hampton U. | 0 | 0 | 0 | 0 | 0 | 0 | 538 | 538 | 0 | 0 | 293 | 293 | 831 |
| Harvard | 234 | 0 | 0 | 234 | 0 | 0 | 654 | 654 | 0 | 0 | 0 | 0 | 888 |
| U. of Illinois | 50 | 159 | 0 | 209 | 347 | 0 | 0 | 347 | 0 | 0 | 0 | 0 | 556 |
| Indiana U. | 190 | 0 | 0 | 190 | 765 | 0 | 0 | 765 | 460 | 0 | 0 | 460 | 1,415 |
| MIT | 50 | 0 | 0 | 50 | 105 | 0 | 0 | 105 | 0 | 0 | 0 | 0 | 155 |
| Michigan State | 0 | 35 | 0 | 35 | 0 | 0 | 178 | 178 | 177 | 0 | 0 | 177 | 390 |
| Nevis/Columbia | 0 | 675 | 0 | 675 | 0 | 0 | 2,680 | 2,680 | 0 | 0 | 0 | 0 | 3,355 |
| U. of New Mex. | 20 | 0 | 0 | 20 | 30 | 0 | 0 | 30 | 0 | 0 | 0 | 0 | 50 |
| Northern Illinois | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Ohio State U. | 0 | 0 | 0 | 0 | 100 | 0 | 0 | 100 | 45 | 0 | 0 | 45 | 145 |
| U. of Michigan | 62 | 254 | 0 | 316 | 716 | 0 | 0 | 716 | 518 | 0 | 0 | 518 | 1,550 |
| U. of Oklahoma | 30 | 0 | 0 | 30 | 0 | 0 | 41 | 41 | 0 | 0 | 0 | 0 | 71 |
| U. of Penn. | 250 | 0 | 0 | 250 | 300 | 0 | 0 | 300 | 0 | 0 | 0 | 0 | 550 |
| U. of Pittsburg | 110 | 0 | 0 | 110 | 0 | 0 | 150 | 150 | 0 | 0 | 0 | 0 | 260 |
| U. of Rochester | 0 | 0 | 0 | 0 | 0 | 0 | 3,587 | 3,587 | 0 | 0 | 0 | 0 | 3,587 |
| U.T. Arlington | 50 | 82 | 0 | 132 | 0 | 0 | 474 | 474 | 0 | 0 | 0 | 0 | 606 |
| S. Methodist | 40 | 0 | 0 | 40 | 124 | 0 | 0 | 124 | 30 | 0 | 0 | 30 | 194 |
| SUNY/Stony B. | 27 | 0 | 0 | 27 | 0 | 0 | 1,045 | 1,045 | 0 | 0 | 0 | 0 | 1,072 |
| Tufts University | 50 | 0 | 0 | 50 | 20 | 0 | 0 | 20 | 0 | 0 | 0 | 0 | 70 |
| U. Washington | 0 | 0 | 0 | 0 | 0 | 0 | 240 | 240 | 0 | 0 | 0 | 0 | 240 |
| U. of Wisconsin | 230 | 0 | 0 | 230 | 429 | 0 | 0 | 429 | 665 | 0 | 0 | 665 | 1,324 |
| Subtotal | 3,009 | 7,038 | 0 | 10,047 | 4,580 | 4,263 | 11,342 | 20,185 | 3,156 | 8,132 | 293 | 11,581 | 41,813 |
| Reserve | 0 | 3 | 0 | 3 | 157 | 0 | 5,289 | 5,446 | 960 | 4,247 | 11,647 | 16,854 | 16,854 |
| Total | 3,009 | 7,041 | 0 | 10,050 | 4,737 | 4,263 | 16,631 | 25,631 | 4,116 | 12,379 | 11,940 | 28,435 | 58,667 |

Project Manager's Quarterly Progress Report
1st Quarter FY 2000

U.S. CMS Construction Project

| Institution | FY 1998 | | | | FY 1999 | | | | FY 2000 | | | | Grand Total |
|-----------------|--------------|-----------------|-----|--------|--------------|-----------------|-------|--------|--------------|-----------------|-------|--------|-------------|
| | DOE Grant | DOE Contract | NSF | Total | DOE Grant | DOE Contract | NSF | Total | DOE Grant | DOE Contract | NSF | Total | |
| FNAL | 0 | 5,517 | 0 | 5,517 | 0 | 10,817 | 40 | 10,857 | 0 | 5,073 | 0 | 5,073 | 21,447 |
| Fairfield | 0 | 29 | 0 | 29 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 29 |
| Maryland | 90 | 65 | 0 | 155 | 0 | 132 | 131 | 263 | 0 | 250 | 0 | 250 | 668 |
| Boston U. | 0 | 32 | 0 | 32 | 31 | 111 | 0 | 142 | 0 | 58 | 0 | 58 | 232 |
| Florida State | 60 | 54 | 0 | 114 | 71 | 118 | 0 | 189 | 0 | 134 | 0 | 134 | 437 |
| U. of Minnesota | 60 | 95 | 0 | 155 | 161 | 452 | 0 | 613 | 0 | 313 | 0 | 313 | 1,081 |
| U. of Iowa | 77 | 62 | 0 | 139 | 20 | 5 | 0 | 25 | 0 | 109 | 0 | 109 | 273 |
| U. of Rochester | 127 | 1,159 | 0 | 1,286 | 262 | 485 | 0 | 747 | 406 | 317 | 0 | 723 | 2,756 |
| Notre Dame | 0 | 52 | 0 | 52 | 0 | 44 | 184 | 228 | 0 | 0 | 814 | 814 | 1,094 |
| Purdue | 38 | 135 | 0 | 173 | 49 | 166 | 0 | 215 | 0 | 32 | 0 | 32 | 420 |
| U. of Miss. | 46 | 100 | 0 | 146 | 68 | 91 | 0 | 159 | 0 | 236 | 0 | 236 | 541 |
| U. of Florida | 44 | 95 | 0 | 139 | 184 | 412 | 0 | 596 | 117 | 29 | 0 | 146 | 881 |
| Ohio State U. | 140 | 64 | 0 | 204 | 275 | 212 | 0 | 487 | 0 | 0 | 0 | 0 | 691 |
| Carnegie Mellon | 0 | 113 | 0 | 113 | 0 | 291 | 0 | 291 | 0 | 0 | 0 | 0 | 404 |
| Rice | 138 | 19 | 0 | 157 | 102 | 56 | 0 | 158 | 111 | 5 | 0 | 116 | 431 |
| U. of Wisconsin | 533 | 1,052 | 0 | 1,585 | 471 | 3,598 | 0 | 4,069 | 197 | 2,592 | 0 | 2,789 | 8,443 |
| U.C. Davis | 34 | 100 | 0 | 134 | 0 | 78 | 0 | 78 | 0 | 16 | 0 | 16 | 228 |
| UCLA | 150 | 87 | 0 | 237 | 249 | 173 | 0 | 422 | 21 | 0 | 0 | 21 | 680 |
| U.C. Riverside | 20 | 10 | 0 | 30 | 0 | 164 | 0 | 164 | 0 | 0 | 0 | 0 | 194 |
| John Hopkins | 0 | 29 | 0 | 29 | 0 | 0 | 70 | 70 | 0 | 0 | 25 | 25 | 124 |
| Northwestern | 0 | 59 | 0 | 59 | 5 | 26 | 0 | 31 | 0 | 34 | 0 | 34 | 124 |
| Rutgers | 0 | 13 | 0 | 13 | 0 | 0 | 34 | 34 | 0 | 2 | 147 | 149 | 196 |
| Princeton | 0 | 256 | 0 | 256 | 0 | 626 | 0 | 626 | 0 | 980 | 0 | 980 | 1,862 |
| Caltech | 0 | 148 | 0 | 148 | 0 | 458 | 0 | 458 | 0 | 283 | 0 | 283 | 889 |
| U.C. San Diego | 11 | 0 | 0 | 11 | 11 | 90 | 24 | 125 | 0 | 0 | 0 | 0 | 136 |
| Northeastern | 0 | 0 | 0 | 0 | 0 | 0 | 3,370 | 3,370 | 0 | 0 | 290 | 290 | 3,660 |
| U. Ill.-Chicago | 0 | 0 | 0 | 0 | 0 | 0 | 124 | 124 | 0 | 2 | 237 | 239 | 363 |
| U. of Nebraska | 0 | 0 | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 0 | 2 | 2 | 26 |
| MIT | 0 | 37 | 0 | 37 | 15 | 67 | 0 | 82 | 0 | 0 | 0 | 0 | 119 |
| Iowa State | 0 | 0 | 0 | 0 | 0 | 0 | 19 | 19 | 0 | 3 | 0 | 3 | 22 |
| Subtotal | 1,568 | 9,382 | 0 | 10,950 | 1,974 | 18,672 | 4,020 | 24,666 | 852 | 10,468 | 1,515 | 12,835 | 48,451 |
| Reserve | 0 | 0 | 0 | 0 | 0 | 3,401 | 1,524 | 4,925 | 0 | 8,980 | 2,445 | 11,425 | 11,425 |
| Total | 1,568 | 9,382 | 0 | 10,950 | 1,974 | 22,073 | 5,544 | 29,591 | 852 | 19,448 | 3,960 | 24,260 | 59,876 |